



## NOTICE OF FIRE SAFETY INSPECTION OREGON STATE UNIVERSITY

Facility Inspected: Austin Hall  
 Inspection Date: 03/12/20 7:46 AM  
 Reinspect Date:

A joint fire safety inspection of the facility listed above was performed by the Environmental Health & Safety - Fire and Life Safety Department and the Corvallis Fire Department. These fire safety deficiencies could result in a fire or jeopardize the safety of those occupying the facility. Please see that these items are corrected immediately and no later than the scheduled reinspection date listed in the accompanying email. If you have any questions regarding this inspection, please email me. Thank you for your cooperation and support for fire safety. Jim Patton, Fire Safety Officer, jim.patton@oregonstate.edu

**Note: Deficiencies that are bold and underlined remain uncorrected from the last fire/life safety inspection(s) and should be corrected immediately.**

\* Annotates a deficiency identified by the Corvallis Fire Department..

Indicated on the report are items which should be correct by the Departments (DEPT) that occupy this building, Facilities Services (FS), Environmental Health and Safety (EHS), and Recycling (RECY). Please forward a copy of this report to the responsible group(s) and begin corrective action so that all deficiencies have been corrected prior to the reinspection date.

### Facilities Services Priority Codes:

**Priority 1:** items are considered immediate safety hazards and should be corrected within 48 hours of notification if possible. If repairs cannot be made immediately, temporary measures may be taken.

**Priority 2:** items should be corrected within the five-week period before the scheduled reinspections.

**Priority 3:** items are long term fixes that should be either added to an ongoing work list or to the capital improvement list for campus upgrades.

The due date is listed in the body of the Email. If you have any questions, require additional information, or feel the items have been improperly assigned, feel free to contact Brian Lilley (EH&S - Fire and Life Safety) at brian.lilley@oregonstate.edu. If assistance is required from Facilities Services to estimate or correct an item assigned to a Department, contact the Work Coordination Center at ext. 7-2969.

Completed	Priority	Responsible Party	Location	Description	Code Reference	Notes
	2	Facilities Services	149	Fire block pillows required where wires enter piping - OFC 703.1		*CFD
	1	Department	252	Discontinue the use of non fuse protected extension cords in place of permanent wiring. Fuse protected power strips are acceptable.	"CFC 605.4, 605.5"	Discontinue use of extension cords and/or multi-plug adapters.
	1	Department	Throughout	"Remove combustible storage from mechanical, electrical, and boiler rooms."	CFC 315.3	
	1	Department	200 East Exit	"Remove storage and obstructions from exits, aisles, corridors, and stairs. EXITWAYS SHALL BE KEPT CLEAR AT ALL TIMES."	"CFC 315.3.2, 1030.3"	Remove chairs from exit egress path.
	1	Facilities Services	4th Floor (West)	4th floor SW stairwell exit door does not fully close and latch - OFC 1008.1.9		