



## NOTICE OF FIRE SAFETY INSPECTION OREGON STATE UNIVERSITY

Facility Inspected: Burt Hall  
 Inspection Date: 01/30/20 1:24 PM  
 Reinspect Date: 02/28/20 8:00 AM

A joint fire safety inspection of the facility listed above was performed by the Environmental Health & Safety - Fire and Life Safety Department and the Corvallis Fire Department. These fire safety deficiencies could result in a fire or jeopardize the safety of those occupying the facility. Please see that these items are corrected immediately and no later than the scheduled reinspection date listed in the accompanying email. If you have any questions regarding this inspection, please email me. Thank you for your cooperation and support for fire safety. Jim Patton, Fire Safety Officer, jim.patton@oregonstate.edu

**Note: Deficiencies that are bold and underlined remain uncorrected from the last fire/life safety inspection(s) and should be corrected immediately.**

\* Annotates a deficiency identified by the Corvallis Fire Department..

Indicated on the report are items which should be correct by the Departments (DEPT) that occupy this building, Facilities Services (FS), Environmental Health and Safety (EHS), and Recycling (RECY). Please forward a copy of this report to the responsible group(s) and begin corrective action so that all deficiencies have been corrected prior to the reinspection date.

### Facilities Services Priority Codes:

**Priority 1:** items are considered immediate safety hazards and should be corrected within 48 hours of notification if possible. If repairs cannot be made immediately, temporary measures may be taken.

**Priority 2:** items should be corrected within the five-week period before the scheduled reinspections.

**Priority 3:** items are long term fixes that should be either added to an ongoing work list or to the capital improvement list for campus upgrades.

The due date is listed in the body of the Email. If you have any questions, require additional information, or feel the items have been improperly assigned, feel free to contact Brian Lilley (EH&S - Fire and Life Safety) at brian.lilley@oregonstate.edu. If assistance is required from Facilities Services to estimate or correct an item assigned to a Department, contact the Work Coordination Center at ext. 7-2969.

Completed	Priority	Responsible Party	Location	Description	Code Reference	Notes
X	2	FS/ CONTRACTOR	Mechanical Room (Roof)	"Cords shall not be affixed to, or extend through, walls, ceilings, floors, under doors, and shall not be subject to physical damage."	CFC 605.4.3	Discontinue use of red/black extension cord running through wall into mechanical room. Cords cannot penetrate walls. Cord is also damaged at entry point.
	2	DEPT/FS	Mechanical Room (Roof)	Label all chemical containers (1 gallon and larger) as to plain language contents & associated hazard. *All containers should be labeled.	CFC 2703.5.1	Very large plastic container.
	2	Department	424A	Label red colored cylinder.		
X	2	Department	236	Label all chemical containers (1 gallon and larger) as to plain language contents & associated hazard. *All containers should be labeled.	CFC 2703.5.1	Plastic tubing dripping liquid into large water jug in back of lab.
X	2	Department	234	Plug microwave into wall receptacle instead of extension cord or power strip.		
X	2	Department	228	Operation Instructions posted on door/adjacent to drying oven	Campus Policy	
	2	Department	226	Shelves that contain hazardous materials shall be provided with a lip or guard when used for the storage of individual containers.	CFC 5003.9.9	
X	2	Department	226	Label all chemical containers (1 gallon and larger) as to plain language contents & associated hazard. *All containers should be labeled.	CFC 2703.5.1	Blue lidded jug in back of lab.

X	2	Department	222A	Use UL listed heat tape instead of duct tape for drying oven vent piping.		
	2	Department	222B	Maintain clearance between combustibles and heat producing appliances.	CFC 305.1	Remove excess combustible material (e.g. recyclables, cardboard, etc.) around electronic devices in room.
X	2	Department	222	Provide secondary containment for gasoline can on floor.		
X	2	Department	130	Label all chemical containers (1 gallon and larger) as to plain language contents & associated hazard. *All containers should be labeled.	CFC 2703.5.1	Preferably label with large lettering and a black sharpie.
X	1	Department	Throughout	"Ensure portable space heaters are: listed & approved, in perfect condition, plugged directly into an approved receptacle (no extension cords), and provided a 36" clearance on all sides while in operation. Turn off when out of area."	CFC 605.10	General reminder for the entire building.
X	3	DEPT/FS	Exit Near 118	Paint/place the words "WATCH YOUR STEP" in yellow on curb outside of exit.		
X	2	EH&S	122	Laboratory Safety Quick Reference Guide posted in each lab area. (These can be obtained from EH&S)	"OSHA, Division 2 requirement"	Also, provide a caution sign for the room.
X	2	EH&S	126	Laboratory Safety Quick Reference Guide posted in each lab area. (These can be obtained from EH&S)	"OSHA, Division 2 requirement"	
X	2	Department	290A	Plug microwave into wall receptacle instead of extension cord or power strip.		
	2	EH&S	Roof	"Identify lab exhaust fans, stacks, and discharge vents as to laboratory or work area being served. Also include ""WARNING - Chemical lab exhaust"" or similar."	"NFPA 45, Chpt. 13.2"	