



## NOTICE OF FIRE SAFETY INSPECTION OREGON STATE UNIVERSITY

Facility Inspected: Johnson Hall  
 Inspection Date: 03/18/20 10:47 AM  
 Reinspect Date:

A joint fire safety inspection of the facility listed above was performed by the Environmental Health & Safety - Fire and Life Safety Department and the Corvallis Fire Department. These fire safety deficiencies could result in a fire or jeopardize the safety of those occupying the facility. Please see that these items are corrected immediately and no later than the scheduled reinspection date listed in the accompanying email. If you have any questions regarding this inspection, please email me. Thank you for your cooperation and support for fire safety. Jim Patton, Fire Safety Officer, jim.patton@oregonstate.edu

**Note: Deficiencies that are bold and underlined remain uncorrected from the last fire/life safety inspection(s) and should be corrected immediately.**

\* Annotates a deficiency identified by the Corvallis Fire Department..

Indicated on the report are items which should be correct by the Departments (DEPT) that occupy this building, Facilities Services (FS), Environmental Health and Safety (EHS), and Recycling (RECY). Please forward a copy of this report to the responsible group(s) and begin corrective action so that all deficiencies have been corrected prior to the reinspection date.

### Facilities Services Priority Codes:

**Priority 1:** items are considered immediate safety hazards and should be corrected within 48 hours of notification if possible. If repairs cannot be made immediately, temporary measures may be taken.

**Priority 2:** items should be corrected within the five-week period before the scheduled reinspections.

**Priority 3:** items are long term fixes that should be either added to an ongoing work list or to the capital improvement list for campus upgrades.

The due date is listed in the body of the Email. If you have any questions, require additional information, or feel the items have been improperly assigned, feel free to contact Brian Lilley (EH&S - Fire and Life Safety) at brian.lilley@oregonstate.edu. If assistance is required from Facilities Services to estimate or correct an item assigned to a Department, contact the Work Coordination Center at ext. 7-2969.

Completed	Priority	Responsible Party	Location	Description	Code Reference	Notes
	1	DEPT/FS	108E	"Remove combustible storage from mechanical, electrical, and boiler rooms."	CFC 315.3	Discontinue storing excess boxes in mechanical room.
	1	Department	108E	Place black jugs into secondary containment.		
	1	Department	116	"Ensure portable space heaters are: listed & approved, in perfect condition, plugged directly into an approved receptacle (no extension cords), and provided a 36" clearance on all sides while in operation. Turn off when out of area."	CFC 605.10	Replace heater.
	1	Department	200X	Provide cord/tube protective cover across floor.		
	1	Department	200Z (Hood 203)	Secure power strips so as not to be suspended.		
	1	Department	202A	Remove/replace household fans with UL listed commercial grade.		
	1	Department	3rd Floor Stairwell	Remove/relocate plants from in front of fire sprinkler control valve.		
	1	Department	300Z	Discontinue use of black tarp unless fire rated.		
	1	Department	306W	Discontinue the use of non fuse protected extension cords in place of permanent wiring. Fuse protected power strips are acceptable.	"CFC 605.4, 605.5"	Discontinue use of extension cord in fume hood.
	1	Department	308C	Label all chemical containers as to plain language contents & associated hazard - CFC 2703.5.1		Label containers on floor of lab.
	1	GCA	313	Maintain 30 inches clearance in front of electrical control panels.	CFC 605.3	