



NOTICE OF FIRE SAFETY INSPECTION OREGON STATE UNIVERSITY

Facility Inspected: Wilkinson Hall
 Inspection Date: 07/17/20 9:16 AM
 Reinspect Date:

A joint fire safety inspection of the facility listed above was performed by the Environmental Health & Safety - Fire and Life Safety Department and the Corvallis Fire Department. These fire safety deficiencies could result in a fire or jeopardize the safety of those occupying the facility. Please see that these items are corrected immediately and no later than the scheduled reinspection date listed in the accompanying email. If you have any questions regarding this inspection, please email me. Thank you for your cooperation and support for fire safety. Jim Patton, Fire Safety Officer, jim.patton@oregonstate.edu

Note: Deficiencies that are bold and underlined remain uncorrected from the last fire/life safety inspection(s) and should be corrected immediately.

* Annotates a deficiency identified by the Corvallis Fire Department..

Indicated on the report are items which should be correct by the Departments (DEPT) that occupy this building, Facilities Services (FS), Environmental Health and Safety (EHS), and Recycling (RECY). Please forward a copy of this report to the responsible group(s) and begin corrective action so that all deficiencies have been corrected prior to the reinspection date.

Facilities Services Priority Codes:

Priority 1: items are considered immediate safety hazards and should be corrected within 48 hours of notification if possible. If repairs cannot be made immediately, temporary measures may be taken.

Priority 2: items should be corrected within the five-week period before the scheduled reinspections.

Priority 3: items are long term fixes that should be either added to an ongoing work list or to the capital improvement list for campus upgrades.

The due date is listed in the body of the Email. If you have any questions, require additional information, or feel the items have been improperly assigned, feel free to contact Brian Lilley (EH&S - Fire and Life Safety) at brian.lilley@oregonstate.edu. If assistance is required from Facilities Services to estimate or correct an item assigned to a Department, contact the Work Coordination Center at ext. 7-2969.

Completed	Priority	Responsible Party	Location	Description	Code Reference	Notes
	1	Department	246	Discontinue use of extension cord not plugged directly into an approved receptacle. Do not chain together.	2019 OFC 604.5.1	
	2	Facilities Services	Basement Mechanical Room	Combustible material shall not be allowed to accumulate in buildings or structures.	2019 OFC 304.1	Organize and maintain air filter storage shelf in mechanical room. Remove excess waste/rubbish.
	1	Department	105B	Combustible material shall not be allowed to accumulate in buildings or structures.	2019 OFC 304.1	
	2	Facilities Services	Basement	Repair/replace ceiling tiles in north hallway in basement. - 2019 OFC 703		
	2	EH&S	006 & 103	O2/gas sensors required in rooms where ventilation isn't sufficient or where cylinders are in excess. - 2019 OFC 5307		
	1	Department	Basement hallway, 021, 103, & 104	A working space of not less than 36 inches in front of electrical service equipment shall be maintained. Storage of materials shall not be located within this space.	2019 OFC 604.3	Provide unobstructed access to electrical panels.
	1	Key Shop	Roof	"Where access to or within a structure is necessary, a key box may be authorized by the fire code official."	2019 OFC 506.1	Provide key for rooftop mechanical room.
	1	Facilities Services	Grounds (Main Entrance)	"Fire department connections (FDC) must be visible, identified, accessible, and must be tested and maintained. Partial building coverage shall be indicated."	2019 OFC 912	Provide sign with white background and 1-inch red lettering "Dry Stairwell Standpipe".
	2	Facilities Services	Grounds	Trim vegetation back from the north end of Gilfillian Auditorium at the east exit. - 2019 OFC 304.1.2		